

PHASING SEQUENCE

1, 2, 12, carried out in spring to enable draining of pool.

3,5,6,7,8,9,10,11, carried out in summer to enable cleaning of pool and landscape construction.

4, 13, carried out in the late autumn during dormant growing season.

13 tree planting and meadow preparation TBC

periodic silt removal, frequency responsibility, drain procedure

7 wall planting habitat enrichment

aquatic planting, maginal, floating, habitat creation

10

11

floating debris, safe removal, new access pontoon

overflow level manipulation penstocks

12

9 aeration restoration specialist intervention. future upkeep

8 island repair wildlife refuge, mulch, replant

4 Tree thinning saplings, reduce leaf deposit

5 bank profile safety and stability , new stone scree formation

2 sieve maintenance tank frequency, regime, disposal

3 Natural filter gabion islands Reed bed

1 pollution, incoming water quality investigation



The Landscape Practice Group
Birmingham City Council
PO Box 16937
1 Lancaster Circus
Queensway, Birmingham B4 7DJ

T 0121 303 3555
E lpg@birmingham.gov.uk

© Crown copyright. All rights reserved. © GeoPerspectives, supplied by Birmingham City Council 100021326 (2014).
Bluesky International Ltd. Cities Revealed® copyright by The GeoInformation® Group, 2014 and Crown Copyright © All rights reserved.

Client:

BCC Parks

Project:

Handsworth Park Upper Pool
Restoration Enhancement

Title:

Plan Layout Way Forward

Drawing Number:

80135 LO1

Revision:

-

Paper: A3

Scale: N.T.S.

Drawn: JOS

Check: JW

Date: 2021 04 06

Status: DRAFT



50mm